

June 12th, 2026

Shedden Construction Update #15

Work Completed this week (June 8 – June 12):

Crew

- Cleared and grubbed towards the ravine on the Southwest side of Union Road and Elizabeth Street
- Restrained watermain at Union Road and Orchard Street intersection
- Started installing Storm mainline including installing Storm Maintenance hole ST1 and Union Road and Elizabeth Street and connect to existing storm pipe on the east side of Union Road.
- Removed old hydro poles on the south side of Elizabeth Street.





Work Planned for (June 15 – June 19):

Crew

- Continue installing Storm Mainline from ST1 west toward the ravine south of Elizabeth Street, and east on Elizabeth Street towards John Street.
- Install watermain on the west side of Union Road between Elizabeth Street and Courtney Street.





Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
 - The detour route is west of Union Road via Iona Road.
 - Local traffic will continue to have access to properties within the closure limits.
 - The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.
 - Please place your garbage and recycling bins the day before your scheduled pick up or by 7:00a.m at the end of your driveway and clearly label them with your address. The contractor will collect all bins within the construction zone and return them to your property by the end of the day after collection.
-

Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.