

June 18th, 2026

Shedden Construction Update #16

Work Completed this week (June 15 – June 19):

Crew

- Continue installing Storm Mainline from ST1 west toward the ravine south of Elizabeth Street, and east on Elizabeth Street towards John Street.
- Moved to Courtney Street to install the sanitary at the easternly limit.





Work Planned for (June 22 – June 26):

Crew

- Complete the storm crossing under Courtney Street
- Install watermain on the west side of Union Road between Elizabeth Street and Courtney Street.
- Complete Storm sewer on Elizabeth Street heading towards John Street.





Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
 - The detour route is west of Union Road via Iona Road.
 - Local traffic will continue to have access to properties within the closure limits.
 - The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.
 - Please place your garbage and recycling bins the day before your scheduled pick up or by 7:00a.m at the end of your driveway and clearly label them with your address. The contractor will collect all bins within the construction zone and return them to your property by the end of the day after collection.
-

Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.