

July 2nd, 2026

Shedden Construction Update #18

Work Completed this week (June 29 – July 2):

Crew

- Installed the watermain on the west side of Union Road from Courtney Street to Elizabeth Street.
- Installed watermain in the Union Road and Elizabeth Street intersection.
- Reinstalled the fire hydrant on the west side of Union Road.





Work Planned for (July 6 – July 10):

Crew

- Finish the remaining amount of watermain install at Union Road and Elizabeth Street.
 - Begin pressure testing and swab cleaning of the newly installed watermain on Union Road.
 - Begin installing the sanitary forcemain from the wet well location along the east side of Union Road toward Orchard Street.
 - Place Granular 'B' on Union Road behind the forcemain installation crew.
-



Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
 - The detour route is west of Union Road via Iona Road.
 - Local traffic will continue to have access to properties within the closure limits.
 - The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.
 - Please place your garbage and recycling bins the day before your scheduled pick up or by 7:00a.m at the end of your driveway and clearly label them with your address. The contractor will collect all bins within the construction zone and return them to your property by the end of the day after collection.
-

Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.