

July 10th, 2026

Shedden Construction Update #19

Work Completed this week (July 6 – July 10):

Crew

- Pressure testing and disinfected the newly installed watermain on Union Road, Courtney Street and Elizabeth Street
- Installed catch basins on Union Road, and Elizabeth Street





Work Planned for (July 13 – July 17):

Crew

- Complete the remaining catch basins and install the leads to the storm mainline.
 - Tied in the newly installed watermain to the existing watermain system.
 - Begin forcemain installation from the wet well on the west side of Union Road across from Courtney Street heading south towards Talbot Line.
 - Another crew will be onsite working following the forcemain crew to install granular 'B' on Union Road and Courtney Street.
-



Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
 - The detour route is west of Union Road via Iona Road.
 - Local traffic will continue to have access to properties within the closure limits.
 - The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.
 - Please place your garbage and recycling bins the day before your scheduled pick up or by 7:00a.m at the end of your driveway and clearly label them with your address. The contractor will collect all bins within the construction zone and return them to your property by the end of the day after collection.
-

Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.