

April 2nd, 2026

Shedden Construction Update # 5

Work Completed this week (Mar 30 – Apr 2):

Crew 1

- Contractor installed manhole at Union Road and Courtney Street
- Wet well installed south of Union Road



Work Planned for (Apr 6 – Apr 10):

Contractor Crew

- The contractor will continue installing sanitary installation North towards Rose Avenue then East to Courtney Street
- Gravel stockpiling will continue throughout the project.



Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
- The detour route is west of Union Road via Iona Road.
- Local traffic will continue to have access to properties within the closure limits.
- The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.

Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.

