

March 6, 2026

Shedden Construction Update # 1

Work Completed this week (Mar 03 - Mar 06):

Crew 1 & 2

- The contractor began construction on March 3.
- Pulverizing for Phase 1 has been completed. The remaining sections will be completed as construction progresses.



Work Planned for (Mar 09 - Mar 13):

Crew 1 & 2

- The contractor will begin installation of the pump station and excavate to the proposed design grade.
- Pulverized road material will be temporarily stored on site for reuse during construction.



Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
- The detour route is west of Union Road via Iona Road.
- Local traffic will continue to have access to properties within the closure limits.
- The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.



Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.