

March 13, 2026

Shedden Construction Update # 2

Work Completed this week (Mar 09 - Mar 13):

Crew 1 & 2

- The contractor excavated down to design grade and installed Sanitary pumping station wet well



Work Planned for (Mar 16 - Mar 20):

Crew 1 & 2

- The contractor will begin installing the sanitary sewer from the pump station, including excavation and installation of a manhole in the field.
- Localized watermain work will also take place in the area.



Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
- The detour route is west of Union Road via Iona Road.
- Local traffic will continue to have access to properties within the closure limits.
- The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.

Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.

