

March 20, 2026

## Shedden Construction Update # 3

### Work Completed this week (Mar 16 - Mar 20):

#### Crew 1 & 2

- Contractor installed sanitary main from pump well to first manhole
- Exposed watermain and begun preparation for watermain work to safely cross underneath with sanitary towards Union Road



### Work Planned for (Mar 23 - Mar 27):

#### Crew 1 & 2

- The contractor will begin watermain relocation work.
- Gravel stockpiling will continue throughout the project.
- Installation of the sanitary main will proceed toward Union Road, including placement of a manhole at the Union Road connection.



**Road Closure and Access:**

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
- The detour route is west of Union Road via Iona Road.
- Local traffic will continue to have access to properties within the closure limits.
- The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.

**Construction Safety:**

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.

