

April 11, 2025

# **Shedden Sanitary Sewer Construction Update #3**



## **Work Completed this week (April 7 - April 11):**

- The contractor continued the installation of 450mm Sanitary Sewer from MH15 going North on Union Road
- This week total of 71m of pipe is installed
- The construction of road is started at south end with excavation and placement of base Granular B material. A total of 80m of road with base material is constructed

### **Work Planned for April 14-18:**

- Finish the installation of sanitary sewer run from MH15 to MH14
- Install MH14
- Start installation of 450mm sanitary sewer from MH14 continuing north on Union Road
- The construction of road will follow installation of sewer on daily basis



#### **Road Closure and Access:**

- Union road is closed to through traffic from Talbot Line to Fingal Line. Detour signs installed as per detour plan
- Detour is set East of Union Rd through John Wise Road
- Local traffic has access to properties
- School buses pick up and drop off location is at intersection of Union Road and Talbot Line as per school bus provider plan
- Walking path for pedestrian is on grass area East of silt fence along Union Road

#### **Construction Safety:**

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the road or sidewalks in the construction zone and obey direction from traffic control

Ryszard Antczak Dillon Consulting Limited

