

June 18th, 2026

Thomas Road Construction Update #11

Work Completed this week (June 15 – June 19):

Crew:

- The second crew continued building the road with granular from the tee intersection to the north limits of the job.
- Installed subdrain on both sides of Thomas Road.
- Started installing watermain pipe towards the new PRV water chamber, commissioning the new watermain prior to connecting.

ROAD BUILDING ON
THOMAS ROAD,
INCLUDING
SUBDRAINS ON
BOTH SIDES OF THE
ROAD

THOMAS ROAD



Work Planned for (June 22 – June 26):

Crew:

- The second crew will continue road construction, placing granular 'a' material on Thomas Road.
- Testing the new watermain that is installed towards the new PRV water chamber.
- The concrete crew will be mobilizing to Thomas Road to set up the string line for the curb installation. Once the curbs have been poured, residents will not be able to access their driveways for four (4) days to allow the concrete to cure properly. After the curing period, the contractor will install a temporary gravel ramp to restore driveway access.





Road Closure and Access:

- Thomas road is closed to through traffic from Union Road south and north.
- Local traffic can still access properties. As construction approaches your property, adjust access accordingly.
- The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.
- Your temporary mailbox is located at the Port Stanley Arena for mail delivery, see picture below for location reference. Any issues with mail deliveries please contact Canada Post directly.

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the road in the construction zone and obey directions from traffic control.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.

