

July 2<sup>nd</sup>, 2026

## Thomas Road Construction Update #13

### Work Completed this week (June 29 – July 2):

#### **Crew:**

- Curbs were installed on Monday and Tuesday this week from the north limits of the Thomas Road construction area to just past the Lake Erie Salmon and Trout Club.
- Temporary gravel ramps were installed to restore resident access to driveways.
- Granular A was fine graded in the Thomas Road rehabilitation section (south limits) in preparation for asphalt paving.



**Work Planned for (July 6- July 10):**

**Crew:**

- Fine-grade Granular A on Thomas Road in preparation for asphalt paving.
  - Bacteriological testing is being completed on the watermain installed at the PRV chamber.
  - Watermain pressure testing for the PRV chamber. During the testing, residents will need to access their properties from either the north or south end of the construction zone, depending on the location of their home. Please refer to the image below for the location of the PRV chamber.
  - Place topsoil behind the curb to the construction limits.
- 
- 





### **Road Closure and Access:**

- Thomas road is closed to through traffic from Union Road south and north.
- Local traffic can still access properties. As construction approaches your property, adjust access accordingly.
- The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.
- Your temporary mailbox is located at the Port Stanley Arena for mail delivery, see picture below for location reference. Any issues with mail deliveries please contact Canada Post directly.

### **Construction Safety:**

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the road in the construction zone and obey directions from traffic control.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.

