

June 5th, 2026

Shedden Construction Update #14

Work Completed this week (June 1 – June 5):

Crew

- Installed sanitary mainline from maintenance hole SA202 to SA201.
- Completed the storm work on the west side of Union Road near the Courtney intersection. Install storm maintenance hole ST2.



Work Planned for (June 8 - June 12):

Crew

- Install rip rap to the ravine from Storm Maintenance Hole ST2.
 - Clear and grub trees on the southwest side of Union Road and Elizabeth intersection.
 - Begin storm sewer work at the Union Road and Elizabeth intersection.
-





Road Closure and Access:

- Union Road is closed to through traffic between Fifth Line and Talbot Line. Detour signage has been installed in accordance with the approved detour plan.
 - The detour route is west of Union Road via Iona Road.
 - Local traffic will continue to have access to properties within the closure limits.
 - The school bus company has communicated any pick-up and drop-off adjustments directly with affected users.
 - Please place your garbage and recycling bins the day before your scheduled pick up or by 7:00a.m at the end of your driveway and clearly label them with your address. The contractor will collect all bins within the construction zone and return them to your property by the end of the day after collection.
-

Construction Safety:

- Your safety is very important to us. Please respect the construction work zone and all posted signage.
- Use caution when travelling through or near the construction area and follow directions from traffic control personnel.
- Be aware that construction equipment and trucks may be entering and exiting the work zone.
- Parents are asked to ensure children stay clear of the construction area and equipment. Children should not enter the work zone and should be accompanied by a parent or guardian when near the construction area.