

July 18, 2025

Shedden Sanitary Sewer Construction Update #17





Work Completed this week (July 14 - July 18):

- The contractor completed the installation of the 300mm sanitary sewer on Union Road up to the Talbot Line intersection.
- PDC sanitary services up to P/L follows main sewer installation.
- Watermain re-alignment is completed at Union Road/Waugh Street intersection.
- The construction of road base followed the installation of sewer daily.

Work Planned for (July 21 - July 25):

- Monday July 21, 2025, contractor will continue 300mm sanitary sewer towards MH 1, this will require crossing the Union Road and Talbot Line intersection.
- The intersection will remain open but will be reduced to a single lane of alternating traffic. On-site flaggers will be present to direct vehicles during working hours.
- The anticipated duration for this work is one week.



• **Following week,** the contractor will start installation of the storm sewer south of Fire Station.

Road Closure and Access:

- Union road is closed to through traffic from Talbot Line to Fingal Line. Detour signs are installed as per the detour plan.
- The detour is set east of Union Rd via John Wise Road
- Local traffic has access to properties
- Walking path for pedestrian is on grass area East of silt fence along Union Road
- Access to the soccer field parking area and residences south of the work zone will be maintained from the south side of Union Road.
- Contractor built temporary by-pass road behind the properties at east of Union Road, between Teetzel Street and Fairground Street. This road is to be used only by emergency vehicles.
- The Union Road/Talbot Line intersection will be reduced to a single lane with traffic directed by flaggers during work hours.

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the road or sidewalks in the construction zone and obey directions from traffic control.

Ryszard Antczak Dillon Consulting Limited

