



April 10, 2026

Thomas Road Construction Update # 1

Work Completed this week (Apr 6 – Apr 10):

Crew

- The contractor pulverized the existing asphalt road and compacted it with a smooth drum roller

Work Planned for (Apr 13 – Apr 17):

Crew

- The contractor will start Storm sewer work from Lake Erie's trout farm toward Thomas Road, install the manhole on Thomas Road
- Install storm mainline west from the manhole

Crew 2

- Backfill the trench in behind the storm mainline crew



Road Closure and Access:

- Thomas road is closed to through traffic from union road south and west
- Local traffic has access to properties, with construction starting at the trout farm access your property accordingly

Construction Safety:



- Your safety is very important to us. Please respect the work zone
- Please use caution when using the road or sidewalks in the construction zone and obey directions from traffic control.