

August 08, 2025

Shedden Sanitary Sewer Construction Update # 20



Road Construction



Storm Sewer Installation

Work Completed this week (Aug 05 – Aug 08):

- Contractor started installation of storm sewer just south of the Fire Station and is heading north.
- They also installed FST2, FST3, FST4 and FST 1
- The contractor is currently installing a 1050mm pipe and is heading toward ST5, which is located at the intersection of Union Road and Spicer Street.
- Base asphalt (HL8) has been placed on Union Road, extending from the project's southern limit to the Fire Station.
- Surface asphalt (HL3) has been placed on Talbot Line, straight through the Talbot/Union intersection.

Work Planned for (Aug 11 – Aug 15):

- Continue installing 1050mm storm sewer toward ST5. After installing ST5, the contractor will continue with the 750mm pipe toward CBMH 4, which is located at the intersection of Fairground Street and Union Road.



- After installation of CBMH4, the storm sewer installation continues with a 600mm pipe toward CBMH3.

Road Closure and Access:

- Union road is closed to through traffic from Talbot Line to Fingal Line. Detour signs are installed as per the detour plan.
- The detour is set east of Union Rd via John Wise Road
- Local traffic has access to properties
- Walking path for pedestrian is on grass area East of silt fence along Union Road
- Access to the soccer field parking area and residences south of the work zone will be maintained from the south side of Union Road.
- Contractor built temporary by-pass road behind the properties at east of Union Road, between Teetzel Street and Fairground Street. This road is to be used only by emergency vehicles.
- During construction works at the Union Road/Fairground Street intersection, All the emergency vehicles will be redirected to go through Fairground Campus Parking area.
- The Union Road/Talbot Line intersection is open for traffic.

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the road or sidewalks in the construction zone and obey directions from traffic control.

Ryszard Antczak
Dillon Consulting Limited